



Work Change Directive

ITEM # 15

WORK CHANGE DIRECTIVE NO. | 1
 DATE | 6/29/2018
 PROJECT | Crystal Lake Aquatic Habitat Improvements
 JEO PROJECT NO. | 160484.00
 LOCATION | Crystal Lake Recreation Area
 OWNER | Village of Avr (LBNRD Sponsor)
 CONTRACTOR | Pruss Excavation

You are directed to proceed promptly with the following change(s):

Description Additional excavation and spoiling on adjacent property
 Purpose of Change Directive Additional budget to spend on dredging
 Attachment(s) Pruss proposal

If claim is made that the above changes have affected Contract Price or Contract Times, any claim for a Change Order based thereon will involve one or more of the following methods of determining the effect of the changes:

Method of Determining Change in Contract Price

- Unit Prices
- Lump Sum
- Other Combination

Method of Determining Change in Contract Times

- CONTRACTOR's Records
- ENGINEER's Records
- Other _____

Estimated Increase (Decrease) in Contract Price

\$ 66,965.00

Estimated Increase (Decrease) in Contract Times

0 Days

If the change involves an increase, the estimated amount is not to be exceeded without further authorization.

Recommended:

Authorized:

Accepted:

ENGINEER

OWNER

6/29/2018

Date

6/29/2018

Date

CONTRACTOR

Date

cc: Project Manager, Resident Project Representative, Contractor, Owner



648 A Road
Dodge, NE 68633

Phone (402) 693-2517
Fax (402) 693-4130

June 26, 2018

Crystal Lake Recreation Area
Change Order #1

Pruss Excavation is proposing the following change order:

Description	Unit	Quantity	Unit \$	Total \$
Mobilization/bond	LS	1	\$ 6,540.00	\$ 6,540.00
Excavation	CY	4,000	\$ 8.70	\$ 34,800.00
Spoil Prep & Fees	LS	1	\$ 25,625.00	\$ 25,625.00
TOTAL				\$ 66,965.00

This cost is to spoil material as shown on the attached map. We are not filling on the farmer's access road. Additional acres for spoil to be an extra and have to be negotiated with farmer before we can determine pricing. There is no erosion control measures (silt fence or cover crop) figured in this price. Trees will be removed to access site and will be placed in lake bottom per Game and Parks.

Sincerely,

Matt Pruss
Vice President



[BACK TO AGENDA](#)